

Saxe Building Committee

First Quarter 2016 Update to
Board of Education

First Quarter Progress

- Financing from Town in place - January 4
- Construction Drawings Approved by SBC & BOE - February 4
- Pre-Bid Review with State Office of School Construction Grants – February 10
- EPA Approval of Risk-Based Plan in Saxe Auditorium Remediation Project Received – March 29, 2016
- Awaiting State Approval to Bid (required for State Reimbursement) – Anticipated by April 15, 2015

Project Schedule – Next Steps

- Project Bid – April 2016
- Contracts awarded – May/June 2016
- Update to Parents and Staff on construction plans – Spring 2016
- Construction Start - June 2016
- Construction Complete - Fall 2017

Project Cost Impact

- Delay will cause some additional costs, such as extra general conditions and shifting of some construction work to avoid winter conditions
- Based on receiving approval to bid by April 15, additional costs should be contained within the project budget.

PROJECT SCHEDULE – PREBID, APRIL

